BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :Improvements to Water Tanker Supply in Ward No.05

Client	Executive Engineer, Karnataka Rural Infrastructure development Ltd, #280, 59th cross road,17th 'C' Main road, 3rd 'Y' Block,Rajajinagara, Bangalore-560010.

MEASUREMENT SHEET

FIRST AND PART BILL

Chainage in m From	Chainage in m To	Description of Item	Unit	No	Length (m)	Breadt (m)	Depth (m)	Quantity	Rate	Amount
Item No.2		Geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the Hand pump, MWS of P.W.S.S by vertical electrical sounding by adopting Venner or Schlumberger's method, including reconnaissance survey of geological formation, Gerophysical investigation of existing Ground Wate in the vicinity, its quality & acceptability of the users indicating the location of site, recommended depth of casing pipe required to seal the top unconsolidated formation including an extra depth of 1.0 meter in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site., engaging techinical personal and labour required etc complete as per specifications and directions of Engineer in charge.								
		Vide Total Executed Qty From Pre Measurement Sheet Page No 1						6.00		
		Total executed Quantity						**6.00**		
		Now to be paid						**6.00**	**1938.46**	**11630.76**
Item No.3		Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work 0 to 50 m								
		Vide Total Executed Qty From Pre Measurement Sheet Page No 2						300.00		
		Total executed Quantity						**300.00**		
		Now to be paid						**300.00**	**315.18**	**94554.00**
Item No.3a		Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work 50 to 100 m								
		Vide Total Executed Qty From Pre Measurement Sheet Page No 3						300.00		
		Total executed Quantity						**300.00**		
		Now to be paid						**300.00**	**412.00**	**123600.00**
Item No.3b		Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work 100 to 150 m								
		Vide Total Executed Qty From Pre Measurement Sheet Page No 4						300.00		
		Total executed Quantity						**300.00**		

Assistant Executive Engineer, R.R. Nagar, Sub-division, KRIDL, BBMP, Bangalore

Contractor

SUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner